

Grosvenor Americas

Leak Mitigation Plan
Ambleside Phase 2 (1327 Bellevue Avenue)

Ledcor Construction Limited

1327 Bellevue Avenue,
West Vancouver, BC V7T 2P9
Phone: 604-681-7500

Date of Issue: Feb 19, 2020



1.0 PROJECT DETAILS


1.1 Introduction

The purpose of this document is to address the methods and procedures being used to limit the possibility of a leak causing damage to finished materials in Ambleside Phase 2. This document has been put together by Ledcor and Enersolv / Craftsman plumbing. The main cause of water damage in construction buildings is a pipe or fitting failure which is connected to a live water line during a time where the building is empty i.e. weekends etc. We are aiming to reduce this possibility using the following procedures outlined.

1.2 Leak Mitigation Procedure

The first strategy Ledcor has completed is the installation of Isolation valves on all water mains entering from Phase 1 to Phase 2 – see illustration below. This includes;

1. Domestic Cold Water (DCW)
2. Domestic Hot Water (DHW)
3. Domestic Hot Water Return (DHWR)




As of the time of this report, only one valve has been installed on one of water pipes; Domestic Cold Water. As the remaining two water pipes become live, they will also have a valve fitted and follow the same on/off daily procedure.

The valves will be turned on at the beginning of each workday and shut off at the end of each day. The valves will be turned "off" outside of work hours without exception.

Enersolv/Craftsman and Ledcor will manage this process and a sign-in sheet as shown below will be used in the superintendents' office to ensure procedure is followed.

Grosvenor Ambleside Phase 2 - Water Mains Isolation Sign in Sheet



| Date | Day | Time - Valve On | Time - Valve Off | Name |
|-----------|-----------|-----------------|------------------|-------|
| 14-Feb-20 | Friday | N/A | 5:30 | Chris |
| 15-Feb-20 | Saturday | 8:00 | 5:30 | Chris |
| 18-Feb-20 | Tuesday | 8:00 | 3:30 | Chris |
| 19-Feb-20 | Wednesday | 7:30 | | |
| 20-Feb-20 | Thursday | | | |
| 21-Feb-20 | Friday | | | |
| 22-Feb-20 | Saturday | | | |
| 24-Feb-20 | Monday | | | |
| 25-Feb-20 | Tuesday | | | |
| 26-Feb-20 | Wednesday | | | |
| 27-Feb-20 | Thursday | | | |
| 28-Feb-20 | Friday | | | |
| 29-Feb-20 | Saturday | | | |
| 2-Mar-20 | Monday | | | |
| 3-Mar-20 | Tuesday | | | |
| 4-Mar-20 | Wednesday | | | |
| 5-Mar-20 | Thursday | | | |
| 6-Mar-20 | Friday | | | |
| 7-Mar-20 | Saturday | | | |
| 9-Mar-20 | Monday | | | |
| 10-Mar-20 | Tuesday | | | |
| 11-Mar-20 | Wednesday | | | |
| 12-Mar-20 | Thursday | | | |
| 13-Mar-20 | Friday | | | |
| 14-Mar-20 | Saturday | | | |
| 16-Mar-20 | Monday | | | |
| 17-Mar-20 | Tuesday | | | |
| 18-Mar-20 | Wednesday | | | |
| 19-Mar-20 | Thursday | | | |
| 20-Mar-20 | Friday | | | |
| 21-Mar-20 | Saturday | | | |
| 23-Mar-20 | Monday | | | |
| 24-Mar-20 | Tuesday | | | |
| 25-Mar-20 | Wednesday | | | |
| 26-Mar-20 | Thursday | | | |
| 27-Mar-20 | Friday | | | |
| 28-Mar-20 | Saturday | | | |
| 30-Mar-20 | Monday | | | |
| 31-Mar-20 | Tuesday | | | |
| 1-Apr-20 | Wednesday | | | |
| 2-Apr-20 | Thursday | | | |
| 3-Apr-20 | Friday | | | |
| 4-Apr-20 | Saturday | | | |
| 6-Apr-20 | Monday | | | |
| 7-Apr-20 | Tuesday | | | |
| 8-Apr-20 | Wednesday | | | |

1.3 Procedure for fixture commissioning

Prior to a suite being having water lines charged at all times, the following per suite procedure will be conducted by Craftsman to ensure no leaks are detected.

1. Turn on service mains in Parkade Level P1 as normal
2. Craftsman to walk commissioned floor and ensure all corridor suite manifolds (*see Fig. 1*) are in the "off" position
3. Craftsman to ensure all in-suite manifold and individual fixture valves are off (*see Fig. 2*).
4. Craftsman to turn on valves to entire floor (*see Fig. 3*)
5. Craftsman will then enter individual suite and visually inspect for damaged pipes, all fixtures or open outlets – the following sequence will be used;
 - a. Plumber to charge pipes at individual suite manifold (*see Fig. 2*) to fixtures. Once water is static, manifold isolation will be shut off. Walk suite and visually inspect, after 2 minutes, return to manifold; the open valves at the manifold should remain static. If flow is observed, Craftsman will investigate, as this usually means a break in a pipe or damaged fixture. If pipe remains static, suite finishes will continue and suite will be signed off.
6. Lateral floor isolation valves to be turned off each day until the floor is locked off
7. Mains in P1 Isolation Valve to be shut off at the end of each day without exception.

At such a time as water is turned on full time in a unit, the unit will be locked off and access given only from Ledcor personnel.

SUITE C SHUT-OFF - ACCESS FROM CORRIDOR



Fig. 1



Fig 2.




Fig. 3

1.5 Interior Water Damage Cleanup Response Plan

In the event of a water leak in a finished suite or common area of phase 2, the following steps will occur;

- 1) LCL superintendent to be notified of current situation.
- 2) Appropriate Water supply valve to be shut down from corridor manifold (*see Fig. 2*)
- 3) All efforts to be made to contain and clean up standing water off all surfaces affected as soon as possible.
- 4) If the extent of water is too great or there is visible damage forming from water exposure (floors warping, drywall falling/hanging ect.) the below steps are to be followed;

Contact Onsite Restoration Services:

- 1) Nirmal Mistry Project Manager- **604-219-8464**

Provide the following information to the project manager or dispatcher:

Site Address- 1327 Bellevue Avenue West Vancouver (main project entrance is on south side)

Project File Number: **20-10-261778**

Site Contact(s)- (1) Alex Svedic- Superintendent (236)-990-8205 alex.svedic@ledcor.com // (2) Jerrod Chuka-Senior Superintendent (604)-841-1175 jerrod.chuka@ledcor.com

Service(s) Required: Crew(s) to be dispatched to site to clean up remaining standing water, install drying equipment (de-hums, fans, floor drying mats for hardwood). Extent of drying equipment to be installed under discretion of flood technician responding. Report to be drafted within 24 hours detailing extent of damage.
